Northeast Interceptor Improvements

City of Wilmington, NC





Presentation Outline


- Description of the Northeast Interceptor System (NEI)
- Objectives
- KHA Project Approach
- Schedule
- Progress To Date
- Questions?




NEI Components

- City Pump Stations 34 and 35
- Largest and third largest pump stations
- 16,500 LF 20" force main
- 32,500 LF 24" force main







NEI History

- Designed by Henry Von Oesen and Associates in 1981.
- Construction was completed by T.A. Loving Co. and Hall Contracting in 1983 for New Hanover County.
- Turned over to the City and placed in operation September 1983.



Objectives

- 1. Evaluate the capacity, condition, and reliability.
- 2. Propose improvements that will provide:
 - 1. Capacity for future demands
 - 2. Operational flexibility
 - 3. A high level of reliability



KHA Project Approach

- Pipeline Condition Assessment
- 2. Operational Evaluation
- 3. Capacity Analysis
- 4. Reliability Assessment



Deficiency Identification and Repair Program (DIRP)

- Identify potential problem areas
- 2. Perform testing, inspection, and classification
- 3. Develop of Contract Documents
- 4. Bid
- 5. Monitor construction of urgent repairs



Pipe & Component Classifications

- In imminent danger of failure
- In urgent need of repair
- To be rehabilitated or replaced
- Acceptable for continued use



System Operational Evaluation

- Current Odor and Corrosion Control Program
- Odor and Corrosion Control Alternatives
- Easement Management Plan
- Air Release Valve (ARV) O & M





Capacity Analysis

- Evaluate and validate previous populations projections performed in 2001
- Project future wastewater flows
- Compare projected flows to pump station and pipeline capacities



Reliability Assessment

- DIRP field testing
- Operation and maintenance evaluation
- Risk tolerance workshops
- Recommendations for improved system reliability




Preliminary Engineering Report

- Development of Alternatives and Recommendations
- Presentation of Findings





City of Wilmington Northeast Interceptor Improvements Project Schedule



Progress to Date

- Completed data collection and review
- Completed computer modeling
- Identified potential problem areas and begun testing
- Capacity Analysis 50% complete
- Operational Evaluation 50% complete



