Positioning Wilmington to remain a premier destination for...



February 7, 2020


Presentation Outline

- Overview
- Project Status: Pending
- Project Status: Planning
- Project Status: Design
- Project Status: Right-of-Way
- Project Status: Construction
 - Project Status: Complete
- Questions






Project Status: Jan-2020



Funding by Project Type





Roadway

Eastwood Rd Access Management

Carolina Beach Rd Streetscape

North Front St Streetscape

Dawson & Wooster Streetscape

Love Grove Memorial Bridge

Hurst Drive Extension

Pine Grove Dr/Macmillan Ave Intersection

Oleander Dr/Pine Grove Dr Realignment

Racine Dr at New Center Right Turn Lane

Wrightsville Ave/Wallace Ave Roundabout

Pine Grove Dr/Greenville Loop Roundabout

Pine Grove Dr/Holly Tree Rd Roundabout



Sidewalk

Oleander Dr: Hawthorne Rd to 42nd St

Wrightsville Ave: Castle St to Independence

Oleander Dr: Wooster St to Mimosa Pl

Dawson St: Wrightsville Ave to Oleander Dr

Wrightsville Ave: College Rd to Hawthorne

Wrightsville Ave: 44th St to Independence

17th St: Wooster St o Greenfield St

Oleander Dr: Pine Grove Dr to College Rd

North 23rd St: Princess Pl to Belvedere Dr


Delaney Ave: Wellington Ave to Glen Meade

McClelland Dr: Saint Rosea Rd to N Kerr Ave

Fairlawn Dr: Barclay Hills Dr to Kerr Ave

Clover Rd: Fairlawn Dr to McClelland Dr

Gleason Rd: Fairlawn Dr to McClelland Dr



Crosswalk

Kerr Ave & Wilshire Blvd

16th Street & Dawson Street


College Rd & Wilshire Blvd

8th Street & Dawson Street

8th Street & Wooster Street

17th Street & Dawson Street

Holly Tree & College Road




Multi-Use Path

Greenville Loop Trail

Kerr Avenue Trail

Central College Trail

Masonboro Loop Trail



Project Starts

Project Start



Ahead of Original Schedule



On Original Schedule




Behind Original Schedule



Dec-19		Start	Start	Schedule
Project Name	Project Phase	(Orig)	(Adjusted)	Status
All projects started	Pending	N/A	N/A	N/A
Roadway: Hurst Dr Extension (Kerr Ave/College Rd)	Planning	2017	2016	_
Intersection: Racine Dr at New Center Dr Right Turn Lane	Design	2020	2018	_
Trail: Greenville Loop Rd (College Rd/Wrightsville Ave)	Design	2020	2019	_
Trail: Kerr Ave (Randall Pkwy/College Rd)	Design	2016	2016	
Streetscape: North Front St (Chestnut St/Walnut St)	Design	2020	2019	_
Sidewalk: 17th St (Wooster St/Greenfield St)	Design	2017	2018	•
Crosswalk: 16th St & Dawson St	Design	2016	2018	•
Crosswalk: 17th St & Dawson St	Design	2016	2018	•
Intersection: Oleander Dr & Pine Grove Dr Realignment	Design	2019	2016	_
Intersection: Pine Grove Dr at MacMillan Ave	Design	2019	2016	_
Intersection: Pine Grove Dr at Greenville Loop Rd	Design	2018	2016	_
Intersection: Pine Grove Dr at Holly Tree Rd	Design	2018	2016	_
Streetscape: Dawson St & Wooster St	Design	2015	2015	
Crosswalk: 8th St & Dawson St	Design	2015	2015	
Crosswalk: 8th St & Wooster St	Design	2015	2015	_
Sidewalk: Oleander Dr #1 (Hawthorne Rd/42nd Ave)	Design	2017	2017	
Sidewalk: Oleander Dr #3 (Wooster St/Mimosa PI)	Design	2017	2016	_
Roadway: Eastwood Rd Access Management (Phase 2)	Design	2020	2016	_
Streetscape: Carolina Beach Road (Burnett Blvd/Shipyard Blvd)	Design	2020	2015	_
Trail: Masonboro Loop Rd (Pine Grove Dr/Navaho Trail)	Design	2016	2016	_
Sidewalk: Wrightsville Ave #2 (Castle St/Independence Blvd)	Design	2018	2018	_
Intersection: Wrightsville Ave at Wallace Ave	Design	2018	2016	_
Sidewalk: Wrightsville Ave #1 (44th St/Independence Blvd)	Design	2018	2017	_
Sidewalk: Wrightsville Ave #3 (College Rd/Hawthorne Dr)	Design	2018	2017	_
Roadway: Eastwood Rd Access Management (Phase 1)	Construction	2020	2015	_
Sidewalk: Oleander Dr #2 (Pine Grove Dr/College Rd)	Complete	2019	2017	_
Trail: College Rd (Holly Tree Rd/South 17th St)	Complete	2015	2015	_
Sidewalk: Delaney Ave (Wellington Ave/Glen Meade Rd)	Complete	2019	2017	_
Sidewalk: Fairlawn Dr (Barclay Hills Dr/Kerr Ave)	Complete	2015	2015	
Sidewalk: Clover Road (Fairlawn Dr/McClelland Dr)	Complete	2015	2015	
Sidewalk: McClelland Dr (Saint Rosea Rd/Kerr Ave)	Complete	2015	2015	
Sidewalk: Gleason Rd (Fairlawn Dr/McClelland Dr)	Complete	2015	2015	
Sidewalk: North 23rd St (Princess Pl/Belvedere Dr)	Complete	2016	2015	_
Sidewalk: Dawson St Sidewalk (Wrightsville Ave/Oleander Dr)	Complete	2015	2015	
Crosswalk: Kerr Ave & Wilshire Blvd	Complete	2016	2015	_
Crosswalk: College Rd & Wilshire Blvd	Complete	2016	2015	_
Roadway: Love Grove Memorial Bridge	Complete	2015	2015	
Transit: Public Transportation by Cape Fear Public Transit Authority (\$461,363.15 of \$2M	encumbered as 11/07/2	2018)		

Crosswalk: Holly Tree & College Rd transferred from Transp Bond to STP-DA/4SW200 (08/18/2015)



All projects have been started...



- Project Scope
- Agreements

 NCDOT

 UNCW

 CFPUA

 CSX
- Feasibility Study

Developer

Alternatives Analysis




Hurst Drive Extension

Hurst Drive Extension: Kerr Avenue to College Road

Status Planning

Budget \$4,287,303

Phase	Estimated Schedule	
Planning		
Design	Suspended	
Right-of-Way	Suspended	
Construction	Suspended	
Complete	Suspended	



Design

- Consulting Engineer Contract
- City Council Award
- Surveying
- Schematic Design
- Design Development
- Permitting & Approvals
- Construction Documents




Kerr Avenue Trail

Kerr Avenue Trail: Patrick Avenue to College Road

Status Design

Budget \$907,439

Estimated Schedule	
2015 (3 rd Qtr)	
2020 (1st Qtr)	
N/A	
2021 (3 rd Qtr)	
2023 (2 nd Qtr)	



North Front St. Streetscape

Chestnut Street to Walnut Street


Status Design

Budget \$1,700,000

Phase	Estimated Schedule	
Planning		
Design		
Right-of-Way	N/A	
Construction	2021 (3 rd Qtr)	
Complete	2022 (4 th Qtr)	

Street furnishings, granite curbing, decorative sidewalks, street lighting, benches, waste receptacles, street trees, landscaping, & bicycle racks





Coordinated with impending work on Water Street River Place Elevated Walkway, USCG Bulkhead, Bijou Park, Chestnut/Grace Streetscapes, Water Street/Riverfront Park


Greenville Loop Trail

College Road to Park Avenue

Status Design

Budget \$6,858,057

Phase	Estimated Schedule	
Planning	Ø N/A	
Design		
Right-of-Way	2021 (4 th Qtr)	
Construction	2022 (2 nd Qtr)	
Complete	2023 (4 th Qtr)	



Racine Drive Right-Turn Lane

New Centre Drive Intersection

Status Design

Budget \$150,000

Estimated Schedule	
✓ 2020 (1st Qtr)	
2021 (1 st Qtr)	
2021 (4 th Qtr)	
2022 (4 th Qtr)	




17th St Sidewalk & Dawson St Crosswalks

Wooster Street to Greenfield Street

Status Design

Budget \$385,794

Phase	Estimated Schedule	
Planning	Ø 2016 (1 st Qtr)	
Design		
Right-of-Way	N/A	
Construction	2021 (3 rd Qtr)	
Complete	2022 (3 rd Qtr)	



Pine Grove Drive Northern Intersections

Oleander Drive Intersection
MacMillan Avenue Intersection

Status Design

Budget \$4,600,000

Phase	Estimated Schedule	
Planning		
Design	✓ 2020 (1st Qtr)	
Right-of-Way	2021 (2 nd Qtr)	
Construction	2022 (1 st Qtr)	
Complete	2023 (2 nd Qtr)	



Pine Grove Drive Southern Intersections

Greenville Loop Road Intersection Holly Tree Road Intersection

Status Design

Budget \$3,000,000

Phase	Estimated Schedule	
Planning		
Design	2020 (1st Qtr)	
Right-of-Way	2021 (2 nd Qtr)	
Construction	2022 (1 st Qtr)	
Complete	2023 (2 nd Qtr)	




Dawson & Wooster Streetscape

South Third Street to 15th Street 8th Street Crosswalks

Status Design

Budget \$1,200,000

Phase	Estimated Schedule	
Planning		
Design	⊘ 2019 (2 nd Qtr)	
Right-of-Way	N/A	
Construction	2020 (3 rd Qtr)	
Complete	2021 (4 th Qtr)	



Oleander Drive Sidewalk #1

Hawthorne Rd to 42nd Avenue

Status Design

Budget \$635,330

Estimated Schedule	
2015 (3rd Qtr)	
2017 (1st Qtr)	
2020 (3 rd Qtr)	
2021 (2 nd Qtr)	
2022 (2 nd Qtr)	



Oleander Drive Sidewalk #3

Wooster Street to Mimosa Place

Status Design

Budget \$224,060

Phase	Estimated Schedule	
Planning	2015 (3rd Qtr)	
Design		
Right-of-Way	2020 (3 rd Qtr)	
Construction	2021 (2 nd Qtr)	
Complete	2022 (2 nd Qtr)	



Eastwood Rd Access Mgmt: Phase 2

Rogersville Road to Town Center Drive

Status Design

Budget \$4,900,000 Phases 1 & 2

Phase	Estimated Schedule
Planning	✓ 2016 (4 th Qtr)
Design	2019 (4th Qtr)
Right-of-Way	N/A
Construction	2021 (1 st Qtr)
Complete	2022 (1st Qtr)



Carolina Beach Rd Streetscape


Burnett Boulevard to Shipyard Boulevard



Status Design (City-Portion)

Budget \$4,300,000

Phase	Estimated Schedule
Planning	
Design	2018 (3 rd Qtr)
Right-of-Way	FY19 (NCDOT)
Construction	FY22 (NCDOT)
Complete	FY25 (NCDOT)




Masonboro Loop Trail

Pine Grove Drive to Navaho Trail

Status Design

Budget \$2,982,142

Phase	Estimated Schedule
Planning	Ø N/A
Design	2016 (2 nd Qtr)
Right-of-Way	2019 (3 rd Qtr)
Construction	2020 (3 rd Qtr)
Complete	2022 (1 st Qtr)



Wrightsville Avenue Sidewalk #2

Castle Street to Independence Blvd

Status Design

Budget \$174,757

Phase	Estimated Schedule
Planning	Ø N/A
Design	
Right-of-Way	N/A
Construction	2020 (3 rd Qtr)
Complete	2021 (3 rd Qtr)




Wrightsville Ave Roundabout & Sidewalks

Wallace Avenue Intersection
44th Street to Independence Blvd (Sidewalk #1)
College Road to Hawthorne Road (Sidewalk #3)

Status Design

Budget \$3,629,207

Phase	Estimated Schedule
Planning	
Design	
Right-of-Way	2020 (3 rd Qtr)
Construction	2021 (3 rd Qtr)
Complete	2022 (4 th Qtr)





- Easement Maps
 - Survey Stakeout
 - Property Owner Negotiation
 - Compile Bid Documents
 - Interagency Approval



Eastwood Rd Access Mgmt: Phase 3

Town Center Drive to Military Cutoff Road

(NCDOT project included for advisory purposes only)



Status Right-of-Way

Budget NCDOT

Phase	Estimated Schedule
Planning	
Design	
Right-of-Way	
Construction	FY22 (NCDOT)
Complete	FY24 (NCDOT)



Construction

- Bid Advertisement
 - Review of Bids
 - Interagency Concurrence for Award
 - City Council Award
 - Construction Contract Routing
 - Notice to Proceed
- Construction
- Releases of Surety & Liens
- Final Payment




Eastwood Rd Access Mgmt: Phase 1

Cardinal Drive to Rogersville Road

Status Construction

Budget \$4,900,000 Phases 1 & 2

Phase	Estimated Schedule
Planning	2015 (2nd Qtr)
Design	2016 (4th Qtr)
Right-of-Way	Ø N/A
Construction	2018 (2 nd Qtr)
Complete	2020 (2 nd Qtr)






Central College Trail

Holly Tree Road to South 17th Street

Status Complete

Budget \$1,930,259

Phase	Estimated Schedule
Planning	Ø N/A
Design	2015 (4th Qtr)
Right-of-Way	2017 (4 th Qtr)
Construction	
Complete	⊘ 2020 (1 st Qtr)




Oleander Drive Sidewalk #2

Pine Grove Drive to College Road

Status Complete

Budget \$177,786

Phase	Estimated Schedule
Planning	2015 (3rd Qtr)
Design	
Right-of-Way	Ø N/A
Construction	2019 (1st Qtr)
Complete	✓ 2020 (1st Qtr)



Delaney Avenue Sidewalk

Wellington Avenue to Glen Meade Road

Status Complete

Budget \$173,829

Phase	Schedule
Planning	Ø N/A
Design	2015 (3 rd Qtr)
Right-of-Way	Ø N/A
Construction	✓ 2017 (3 rd Qtr)
Complete	




Fairlawn Area Sidewalks

- Fairlawn Dr
- McClelland Dr
- Clover Rd
- Gleason Rd

Status Complete

Budget \$2,291,983

Phase	Schedule
Planning	Ø N/A
Design	2015 (2 nd Qtr)
Right-of-Way	Ø N/A
Construction	2016 (3 rd Qtr)
Complete	2017 (4th Qtr)



North 23rd St Sidewalk

Princess Place Dr to Belvedere Dr

Status Complete

Budget \$48,939

Phase	Schedule
Planning	Ø N/A
Design	2015 (3 rd Qtr)
Right-of-Way	Ø N/A
Construction	✓ 2016 (3 rd Qtr)
Complete	2016 (4 th Qtr)




Dawson St Sidewalk

Wrightsville Ave to Oleander Dr

Status Complete

Budget \$42,410

Phase	Schedule
Planning	Ø N/A
Design	2015 (2 nd Qtr)
Right-of-Way	Ø N/A
Construction	✓ 2015 (2 nd Qtr)
Complete	2015 (3 rd Qtr)




Wilshire Blvd Crosswalk

Kerr Ave Intersection

Status Complete

Budget \$45,000

Phase	Schedule
Planning	Ø N/A
Design	2016 (1st Qtr)
Right-of-Way	Ø N/A
Construction	2016 (2nd Qtr)
Complete	2016 (4 th Qtr)








Wilshire Blvd Crosswalk

College Rd Intersection

Status Complete

Budget \$43,000

Phase	Schedule
Planning	Ø N/A
Design	2016 (2nd Qtr)
Right-of-Way	Ø N/A
Construction	2016 (4 th Qtr)
Complete	2018 (3 rd Qtr)







Love Grove Memorial Bridge

Stanley Street to One Tree Hill Way

Status Complete

Budget \$6,100,000

Phase	Schedule
Planning	Ø N/A
Design	2015 (1st Qtr)
Right-of-Way	2016 (3 rd Qtr)
Construction	2016 (4th Qtr)
Complete	2018 (2nd Qtr)

Additional access to the Love Grove neighborhood with a bridge over Burnt Mill Creek to One Tree Hill Way









